

NADIA ZILLA PARISHAD

Details of report for Upgradation of PHCs in Nadia as on February-2012

Sl. No.	Name of PHC	Memo No. of Previous AAFS	Amount Sanctioned (in Rs.)	Memo No. of Revised AAFS	Revised Amount Sanctioned (In Rs.)	Status of Physical work	Present condition of possession
1	Dharmada PHC of Nakashipara Block	HFW/HSDI/ENG/191/ Dharmada PHC/33Pt/08 Dated 07.04.2008	6082853.00	HFW/HSDI/ENG/22/33 /Pt- Dharmada PHC/ 08 Dated Jan-15/ 21/2009	7441887.00	100% works completed	Handed over
2	Barnia PHC of Tehatta-II Block	HFW/HSDI/ENG/106/33Pt/ Barnia PHC/08 Dated 22.08.2008 & HFW/HSDI/ENG/283/33Pt/ Barnia PHC/08 Dated 28.05.2008	5733208.00	HFW/HSDI/ENG/25/33 /Pt- Barnia PHC/ 08 Dated Jan-15/ 21/2009	7064113.00	100% works completed	Handed over
3	Baganchra PHC of Santipur Block	HFW/HSDI/ENG/104/33Pt/ Baganchra PHC/08 Dated 28.02.2008 & HFW/HSDI/ENG/282/33Pt/ Baganchra PHC/08 Dated 28.05.2008	6051352.00	HFW/HSDI/ENG/24/33 /Pt- Baganchra PHC/ 08 Dated Jan-15/ 21/2009	7380704.00	100% works completed	Handed over
4	Duttafulia PHC of Ranaghat-II Block	HFW/HSDI/ENG/102/33Pt/Duttafulia PHC/08 Dated 28.02.2008 & HFW/HSDI/ENG/281/33Pt/ Duttafulia PHC/08 Dated 28.05.2008	5642212.00	HFW/HSDI/ENG/27/33 /Pt- Duttafulia PHC/ 08 Dated Jan-15/ 21/2009	7004143.00	100% works completed	Handed over
5	Nowpara PHC of Krishnagar-II Block	HFW/HSDI/ENG/190/33Pt/Nowpara PHC/08 Dated 07.04.2008	6086721.00	HFW/HSDI/ENG/23/33 /Pt- Nowpara PHC/ 08 Dated Jan-15/ 21/2009	7446141.00	100% works completed	Handed over
6	Assannagar PHC of Krishnagar-I Block	HFW/HSDI/ENG/187/Assannagar PHC/33Pt/ 08 Dated 07.04.2008	6068874.00	HFW/HSDI/ENG/26/33 /Pt- Assannagar PHC/ 08 Dated Jan-15/ 21/2009	7425530.00	100% works completed	Handed over
7	Banpur PHC of Krishnaganj Block	HFW/HSDI/ENG/100/33Pt/Banpur PHC/08 Dated 28.02.2008 & HFW/HSDI/ENG/280/33Pt/ Banpur PHC/08 Dated 28.05.2008	5651616.00	HFW/HSDI/ENG/29/33 /Pt- Banpur PHC/ 08 Dated Jan-15/ 21/2009	6895779.00	100% works completed	Handed over
8	Debogram PHC of Kaliganj Block	HFW/HSDI/ENG/103/33Pt/Debogram PHC/08 Dated 28.02.2008 & HFW/HSDI/ENG/278/33Pt/ Debogram PHC/08 Dated 28.05.2008	5557704.00	HFW/HSDI/ENG/28/33 /Pt- Debogram PHC/ 08 Dated Jan-15/ 21/2009	6857058.00	100% works completed	Handed over

Sl. No.	Name of PHC	Memo No. of Previous AAFS	Amount Sanctioned (in Rs.)	Memo No. of Revised AAFS	Revised Amount Sanctioned (In Rs.)	Status of Physical work	Present condition of possession
9	Nagarukhra PHC of Haringhata Block	HFW/HSDI/ENG/189/Nagarukhra PHC/ 33Pt/08 Dated 07.04.2008	5761322.00	HFW/HSDI/ENG/30/33 /Pt-Debogram PHC/ 08 Dated Jan-15/ 21/2009	6972713.00	95% works completed	Already accommoted new building
10	Badkulla PHC of Hanskhali Block	HFW/HSDI/ENG/99/33Pt/hanskhali PHC/ 08 Dated 28.02.2008	6330074.00	HFW/HSDI/ENG/279/33 /Pt-Badkulla PHC/ 08 Dated Jan-28.05.2008	6487184.00	100% works completed	Handed over
11	Mayapur PHC of Nabadwip Block	HFW/HSDI/ENG/188/Mayapur PHC/ 33Pt/08 Dated 07.04.2008	8935793.00	HFW/HSDI/ENG/321/33 /Pt-Mayapur PHC/ 08 Dated - July/07/2009	96385020.00	100% works completed	Handed over
12	Shyamnagar PHC of Tehatta-I Block	HFW/HSDI/ENG/105/33Pt/ Shyamnagar PHC/ 08 Dated 28.02.2008	5578520.00	HFW/HSDI/ENG/300/33 /Pt-Shyamnagar PHC/ 08 Dated - July/23/2009	6744355.00	90% works completed	
13	Shikarpur PHC of Karimpur-I Block	HFW/HSDI/ENG/101/33Pt/ Shikarpur PHC/ 08 Dated 28.02.2009	5469562.00	HFW/HSDI/ENG/301/33 /Pt-Shyamnagar PHC/ 08 Dated - July/23/2009	6647515.00	100% works completed	To be Handed over
14	Bhabasundari PHC of Ranaghar-I Block	Not Applicable	0.00	HFW/HSDI/356/ PHC-344/2009 Dated -July/21/2009	7266612.00	100% works completed	To be Handed over
15	Panighata PHC of Kaliganj Block	Not Applicable	0.00	HFW/HSDI/358/ PHC-342/2009 Dated -July/21/2009	7275900.00	100% works completed	Handed over
16	Mira PHC of Kaliganj Block	Not Applicable	0.00	HFW/HSDI/357/ PHC-343/2009 Dated -July/21/2009	7273868.00	80% works completed	Dose not arise
17	Nandanpur PHC of Karimpur-II Block	Not Applicable	0.00	HFW/HSDI/359/ PHC-345/2009 Dated -July/21/2009	7266612.00	80% works completed	Dose not arise
18	Hridaypur PHC of Chapra Block	Not Applicable	0.00	HFW/HSDI/522/ PHC-392/2009 Dated -November/10/2009	7596521.00	50% works completed	Dose not arise
19	Sreenagar PHC of Chakdah Block	HFW/HSDI/173/23/06/07 Dated - 30.05.2007	4488000.00	Not Applicable	4488000.00	100% works completed	Dose not arise
20	Fulia PHC of Santipur Block			HFW/NRHM 143/2011/ Hankhali PHC /431 Dated 28.02.2011	12561679.00	50% works completed	Dose not arise
21	Gangnapur PHC of Ranaghar-II Block			HFW/NRHM 143/2011/ Hankhali /431 Dated 28.02.2011	10836769.00	35% works completed	Dose not arise
22	Hanskahli PHC of Hanskhali Block			HFW/NRHM 143/2011/ Hankhali /431 Dated 28.02.2011	12490336.00	30% works completed	Dose not arise
Dist Total			83437811.00		257808439.00		